

Office of the Principal,
Govt. Industrial Training Institute.
Karsog, Distt. Mandi, Himachal Pradesh-175011

Email: ddoitikarsog@gmail.com

Phone: 01907-222440

No: ITI/KSG/Govt. Building/2017/ 935

Date: 9/9/19

To

The Director,
Technical Education,
Vocational and Industrial Training,
H.P, Sundernagar.

**Subject: Regarding Monthly Physical and Financial Progress of Under Construction
Govt. Building of I.T.I.**

Sir,

With reference to Letter No: STV(TE/IT)H-C(1)Capital Works(2)2017-64117—247
Dt: 19/08/2017 received from the worthy office of "The Directorate of Technical Education,
Himachal Pradesh." Sundernagar.

In this regard, the Monthly Physical and Financial Progress Report for the Month of
Aug-2019 is herewith attached for your information and necessary action please.

Yours Faithfully,



Principal

Government Industrial Training Institute
Karsog,

Performa-I

Sr. No.	Name of work	Amount of A/A & E/S	Tender Cost	Year of sanction	Total funds deposited till date	Total Expenditure upto date	Funds required for completion of work	Tentative date of completion of work	Component wise work status	%age of work done
1	2	3	4	5	6	7	8	9	10	11
1.	C/o ITI building at Karsog	799.95 Lakh	563.68 Lakh	2000-2001	132.97 Lakh	150.0 Lakh	655.98 Lakh (including addition cost under clause 10CC)	10.07.2020	1. Site Development 2. Footing work.	90% 70%

**Executive Engineer,
Karsog Division,
HP.PWD. Karsog**

Statement received through e-mail.

R. Karsog
Principal,
Industrial Training Institute Karsog,
Distt. Mandi, H.P. DDO Code: 235