

कार्यालय प्रधानाचार्य,  
राजकीय औद्योगिक प्रशिक्षण संस्थान,  
करसोग, जिला मंडी, हिमाचल प्रदेश -175011

ईमेल : ddoitikarsog@gmail.com

दूरभाष : 01907-222440

संख्या :ITI/KSG/Govt Building, /2017/ ४७०  
सेवा में

दिनांक: 8/8/19

निदेशक,  
तकनीकी शिक्षा,  
व्यावसायिक एवं औद्योगिक प्रशिक्षण,  
हिमाचल प्रदेश, सुंदरनगर।

विषय : भवन निर्माण कार्य की मासिक वित्तीय एवं भौतिक प्रगति सुचना के बारे।  
महोदय,

उपरोक्त विषय पर आपके कार्यालय पत्र संख्या :एसटीवी(टीई/आईटी)एच.सी(1)केपिटल वर्क्स(2)  
2017-64117-247 दिनांक 19/08/17 के संदर्भ में माह जुलाई की भवन निर्माण कार्य की मासिक वित्तीय एवं  
भौतिक प्रगति सुचना इस पत्र के साथ सलान्न कर आपके कार्यालय को आगामी कार्यवाही हेतु प्रेषित की जाती है।

भवदीय




प्रधानाचार्य

राजकीय औद्योगिक प्रशिक्षण संस्थान  
करसोग



**Performa-I**

Sr. No.	Name of work	Amount of A/A & E/S	Tender Cost	Year of sanction	Total funds deposited till date	Total Expenditure upto date	Funds required for completion of work	Tentative date of completion of work	Component wise work status	%age of work done
		3	4	5	6	7	8	9	10	11
1.	C/o ITI building at Karsog	799.95 Lakh	563.68 Lakh	2000-2001	132.97 Lakh	150.0 Lakh	655.98 Lakh (including addition cost under clause 10CC)	10.07.2020	1. Site Development 2. Footing work. 3. Brick Masonry.	90% 70% 40%

  
 Executive Engineer,  
 Karsog Division,  
 HP.PWD. Karsog