

Office of the Principal,
Govt. Industrial Training Institute.
Karsog, Distt. Mandi, Himachal Pradesh-175011

Email: ddoitikarsog@gmail.com

Phone: 01907-222440

No: ITI/KSG/Govt. Building/2017/1163

Date: 04/11/19

To

The Director,
Technical Education,
Vocational and Industrial Training,
H.P, Sundernagar.

Subject: Regarding Monthly Physical and Financial Progress of Under Construction Govt. Building of I.T.I.

Sir,

With reference to Letter No: STV(TE/IT)H-C(1)Capital Works(2)2017-64117—247 Dt: 19/08/2017 received from the worthy office of "The Directorate of Technical Education, Himachal Pradesh." Sundernagar.

In this regard, the Monthly Physical and Financial Progress Report for the Month of Oct-2019 is herewith attached for your information and necessary action please.

Yours Faithfully,



Principal

Government Industrial Training Institute
Karsog,

Performa-I

Sr. No.	Name of work	Amount of A/A & E/S	Tender Cost	Year of sanction	Total funds deposited till date	Total Expenditure upto date	Funds required for completion of work	Tentative date of completion of work	Component wise work status	%age of work done
		3	4	5	6	7	8	9	10	11
1	C/o ITI building at Karsog	799.95 Lakh	563.68 Lakh	2000-2001	132.97 Lakh	150.0 Lakh	655.98 Lakh (including addition cost under clause 10CC)	10.07.2020	1. Site Development 2. Footing work 3. Plinth Beam 4. Brick Masonry 5. RCC Shear wall Block-A	90% 70% 50% 40% 70%

Executive Engineer,
Karsog Division,
HP.PWD. Karsog

